



To validate your Fastwarm<sup>™</sup> lifetime warranty\* for your underfloor heating kit the details requested in this document **MUST** be registered online at <u>https://warranty.fastwarm.com</u> within 28 days of purchase. Your installer / electrician **MUST** provide you with this information.

#### **INSTALLER DETAILS**

Company Name	
Email	
Address	
Postcode	Telephone
Approved scheme (ie: NICEIC, Napit, etc)	Enrolment No

#### **CUSTOMER DETAILS**

Customer Name	
Customer Email	Invoice Number
Customer Address	
	Postcode

#### **SAFETY GUIDELINES**

- The underfloor heating units must be controlled with an approved thermostat and its control instructions.
- This underfloor system should not be turned on until the floor is completely dry and any screed/adhesive has fully cured. Once cured, the system should be turned on gradually over a 48 hour period.
- Flat bottomed furniture MUST NOT BE placed over areas where the heating maV cable is installed as this can restrict airflow to the floor, causing thermal blocking, and in extreme cases may lead to the cable overheating causing a possible fire hazard. This also includes rugs, bean bags, or any item which has a tog value greater than 2.5.
- The heated floor area should not be drilled or nailed as this could damage the heating elements.





BEAN BAGS







## 0800 023 4203

#### www.fastwarm.com

# fastwarm

# **Electric UFH Commissioning Record**

This Commissioning MUST BE completed, including the floor plan sketch, to indicate heated areas, which must be permanently fixed in or near the distribution/fuse board as required by the 18th Edition BS7671 amendment 3.

#### **PROJECT DETAILS**

Name of Installer

Date of Commissioning

#### **ELECTRIC UNDERFLOOR HEATING KIT REQUIRED INFORMATION**

#### Undertile Cables, Mats, In-Screed Systems and Underwood Heating

Your Fastwarm<sup>™</sup> lifetime warranty is only valid providing it has been tested and signed off by an approved electrician in accordance with the IEE 18th Edition wiring regulations and the installation conforms to Part P of the Building Regulations 2005. The installation must be in accordance with the manufacturers guidelines.

PRODUCT	CABLE RESISTANCE		INSULATION RESISTANCE TEST	INSTALLATION / MINOR WORKS
	Before	After	INSULATION RESISTANCE TEST	INSTALLATION / MINUR WURKS
MAT / CABLE 1			PASS □ VALUE Ω	
MAT / CABLE 2			PASS □ VALUE Ω	
MAT / CABLE 3			PASS □ VALUE Ω	
MAT / CABLE 4			PASS □ VALUE Ω	



#### **IMPORTANT**

#### ANY NEW OWNER OR TENANT MUST BE MADE AWARE OF ANY UNDERFLOOR HEATING INSTALLATION

#### In this box sketch a floor plan of the room showing the following:

Layout of the mats/cables/ribbons, indicating the heated area
Position of junction boxes
Position of floor sensor and thermostat



### 0800 023 4203

#### www.fastwarm.com